

## Gantt Chart

## City of Delray Marina Construction Schedule

Project # 16-098 Date 7/18/19

<b>Task Name</b>	<b>Start</b>	<b>End</b>	<b>Duration (Days)</b>
<b>Order concrete pile, panels &amp; floating docks</b>	<b>7/1/2019</b>	<b>7/26/2019</b>	<b>25</b>
<b>Working on submittals and permits</b>	<b>7/10/2019</b>	<b>8/9/2019</b>	<b>30</b>
<b>Preconstruction Meeting</b>	<b>7/29/2019</b>	<b>7/29/2019</b>	<b>0</b>
<b>Site preparation and utility locates</b>	<b>8/5/2019</b>	<b>9/5/2019</b>	
<b>Beginning of temporary fencing &amp; erosion control</b>	<b>8/12/2019</b>	<b>8/26/2019</b>	<b>14</b>
<b>Office setup</b>	<b>8/12/2019</b>	<b>8/26/2019</b>	<b>14</b>
<b>Electric &amp; plumbing disconnect</b>	<b>8/19/2019</b>	<b>8/26/2019</b>	<b>7</b>
<b>Grubbing and landscaping demo</b>	<b>8/21/2019</b>	<b>9/13/2019</b>	<b>23</b>
<b>Mobilize crane &amp; begin dock demo/turbidity curtain</b>	<b>8/26/2019</b>	<b>9/6/2019</b>	<b>11</b>
<b>Receive first delivery concrete panel pile</b>	<b>9/16/2019</b>	<b>12/20/2019</b>	<b>95</b>
<b>Begin concrete pile &amp; panel install</b>	<b>9/18/2019</b>	<b>2/15/2020</b>	<b>150</b>
<b>Start install of 3 north storm penetration</b>	<b>10/21/2019</b>	<b>11/15/2019</b>	<b>25</b>
<b>Begin seawall cap</b>	<b>11/11/2019</b>	<b>3/6/2020</b>	<b>116</b>
<b>Begin backfill with 57 stone</b>	<b>11/12/2019</b>	<b>2/21/2020</b>	<b>101</b>
<b>Electrical and plumbing sleeves</b>	<b>11/18/2019</b>	<b>2/7/2020</b>	<b>81</b>
<b>Install south storm penetration</b>	<b>1/13/2020</b>	<b>2/7/2020</b>	<b>25</b>
<b>Misc. concrete side walks &amp; slabs on north end</b>	<b>1/14/2020</b>	<b>2/14/2020</b>	<b>31</b>
<b>Floating dock delivery</b>	<b>2/17/2020</b>	<b>3/6/2020</b>	<b>18</b>
<b>Begin fixed dock pile installation</b>	<b>2/18/2020</b>	<b>3/6/2020</b>	<b>17</b>
<b>Start floating dock installation</b>	<b>2/24/2020</b>	<b>4/10/2020</b>	<b>46</b>
<b>Begin electrical and plumbing installation</b>	<b>3/6/2020</b>	<b>4/10/2020</b>	<b>35</b>
<b>Begin fix on marginal dock construction</b>	<b>3/6/2020</b>	<b>4/6/2020</b>	<b>31</b>
<b>Complete south end upland slab work</b>	<b>3/16/2020</b>	<b>4/17/2020</b>	<b>32</b>
<b>Pergolas, gazebo &amp; railing, bike rack benches flag pole</b>	<b>3/13/2020</b>	<b>5/11/2020</b>	<b>59</b>
<b>Landscaping and demobilization</b>	<b>5/1/2020</b>	<b>7/24/2020</b>	<b>84</b>
<b>Punch out, close out, post video</b>	<b>7/1/2020</b>	<b>7/24/2020</b>	<b>23</b>
			<b>0</b>
			<b>0</b>